



**CONCRETE**

Monday Sept 23rd to Friday Sept 27th

**A/C REPAIRS**

Saw Cut Monday Oct 7th

Digouts Tuesday Oct 8th to Friday Oct 11th

**WEDGE CUT / 1.5" Mill**

Move 1 - Monday Oct 14th Leeward Dr/Markinspike Dr/Windward Dr/Halyard Rd

Move 2 - Tuesday Oct 15th Binnacle Dr / Spinnaker / Capstan Dr

**ASPHALT OVERLAY**

■ Move 1 - Wednesday Oct 16th Windward Dr to Flying Jib Dr / Binnacle Dr

■ Move 2 - Friday Oct 18th Marlinspike Dr from Flying Jib to Leeward DR and Capstan Dr

■ Move 3 - Monday Oct 21st Leeward Dr from Marlinspike Dr to Niguel Shores Dr  
Spinnaker Dr and Halyard

**UTILITIES / SPEED BUMPS**

Tuesday Oct 22nd to Friday Oct 25th